

399 Reservation Road Marina, CA 93933 USA Phone: 831-384-4300 Fax: 831-384-4312 sales@foxthermal.com

CAL-V™ CERTIFICATE

CALIBRATION VALIDATION

CAL-V[™] Performed on: January 15, 2022 7:42:50 AM

Firmware version: FT1 V6.0

Fox Meter Serial Number: 1234

CAL-V™ Results: CAL-V™ PASS

CAL-V™ Value: -0.07

Test Temperature 70.2 F

Tag #Meter Location: Boiler #3 Fuel line

Test performed by: Maintenance Manager

Additional Comments: Monthly calibration verification test

CAL-V is an in-situ calibration routine that validates the flow meter's calibration accuracy by testing the following:

- Tests the functionality of the sensor and its associated signal processing circuitry
- Checks for build-up on sensor that could affect calibration
- Ensures that the meter still retains its original NIST-traceable calibration

At the conclusion of the test, the meter will display a pass/fail message and the CAL-V $^{\!\scriptscriptstyle{\text{M}}}$ data.

A "pass" result confirms the meter is measuring accurately.